

25X1A



30 April 1954


Report of Construction Engineer for Week Ending 30 April 1954

<u>Auxiliary Building</u>	98%
<u>Operations Building</u>	94%
Sheet metal work	98%
Electrical work	99%
Plumbing work	99%
Carpentry	98%
Millwork	99%
Glazing	98%
Acoustical tile work	99%
Painting	40%
Heating and ventilating	95%
Finishing hardware	25%
Koolshade window screens	75%
Aluminum entrances	95%
<u>Rough Grading</u>	95%
<u>Road Work</u> (Contract Change No. 1)	75%
<u>Additional Fencing</u> (Contract Change No. 6)	85%
<u>Bulletin Boards</u> (Contract Change No. 9)	95%
<u>Substitution of Cement Base for Alkyd</u> <u>Resin Base Paint</u> (Contract Change No. 14)	95%
<u>Water Well</u>	99%

Heavy rain on Tuesday delayed outside work.

25X1A

- 2 -

 Conditioning Service had promised to have heat on in the Operations Building today. They have not done so and the best we can hope for as things look now is that they will do it next week.

Flashing of roof coping has not yet been started.

Submitted by

25X1A9a

